

FIREKEEPERS HOTEL UPDATE

During the month of December the construction activities consisted of the concrete hotel structure continuing up to the seventh floor, interior work progressing in the Bingo Addition, Event Center and Warehouse. The hotel top concrete floors should be completed by late January. The roofing is on at the Warehouse, Event Center and the Bingo Addition and with the temporary heat on it allows the construction crews to work inside on interior walls and infrastructure. During the upcoming months the interior construction will be in high gear in all areas as the temporary heat is on for these activities. Tribal member and relation employment numbers are up to thirty nine.



Your Tribal Liaison Coordinator, William “Bill” Osborn has updated information on the website and will continue to update the website on the 1st and 15th of the month. Bill reports that the 25% Tribal member involvement requirement is being maintained. **A Tribal Member Jobsite Construction Meeting** will be held on **Wednesday, January 11, 2012 @ 3:30 p.m.**, at the Clark Construction



Conference Trailer. This is another opportunity for current Tribal Member workers and potential Tribal Member workers (including relations) to learn about forthcoming job opportunities. Feel free to contact Bill Osborn via his cell phone (616) 676-6161 or email wcosborn@skillman.com for employment opportunities.



The SKILLMAN Corporation
Project Administration
Construction Management

